FOR MYSORE STATE

Public Works (195 5) Department.

SERIES.

G.O. No. 4485

Dated 14-11-55

closed.
B
14.12.55
Pr
19/12

[Despatch Abstract.]

Establishment - Highways Department - Temporary - South Kanara District - Reconstructing Belthangady Bridge at Mile 37/3 of [illegible] Road - Special staff - Continued.

Special "HIGHWAYS DEPARTMENT" 2107

From
Sri. K.K.Nambiar, B.E., M.I.E.(Ind.),
F.Inst.H.E.(Eng.), M.I.Mun.E.(Eng.),
M.Am.Soc., C.E.,
Chief Engineer (Highways),
Chepauk, Madras--5.

To
The Secretary to Government,
Public Works Department,
Fort St. George,
Madras-9.

LETTER No. 4856 A1/55-1 dated 10.11.1955.

Sir,

SUB:- Establishment-Highways Department-Temporary-South Kanara District-Reconstructing Belthangady Bridge at Mile 37/3 of Mangalore-Mysore Road-Special staff-Continuance-Regarding.

Ref: G.O.No.861 Public Works dated 7.3.1955.

.....

The sanction accorded in G.O.No.861 Public Works dated 7.3.55 to the continuance of one Assistant Engineer, one Upper Division Clerk and one peon in connection with the work of reconstructing the Balthangady Bridge at mile 37/3 of Mangalore-Mysore Road in South Kanara District expires on 30.11.1955.

2. The value of works so far done is only Rs.62,173/-. The total value of work yet to be done is Rs.2,32,200/-. The sanctioned estimate provides open foundation during actual execution owing to admixture of soft disintegrated rock etc. The foundation for levelling course had to be taken below, especially in the case of abutment of Mysore side, when the foundation was taken 15' below estimated level. Owing to extra depth and change in design, nearly 350 units of masonry work has to be done for abutment and wings on Mysore side. This unforeseen additional work may take 2½ to 3 months for construction. As masonry works including concreting in foundation for Piers 1, 2 and 3 and Mangalore side abutments have been completed upto bed block level, one course of masonry alone was constructed for Mysore side abutment. Owing to the out break of monsoon and flood further work could not be proceeded with and it is proposed to deck the last span in April 1956. Further, the land acquision proposals for Mangalore side have not yet been finalised by the Revenue Department. As soon as the land is handed over to this Department, the approaches on Mangalore side will have to be formed. The sollin and metalling are proposed to be taken up only in the months of April and May 56.

3. In view of the aforesaid reasons the term of the special staff has to be extended for a further period of six months from 1.12.55. I request that sanction may be accorded to the continuance of the entire staff till 31.5.56 and orders issued early as the present sanction expires on 30.11.1955.

P. S. Ramamurthy 14-11-55

For CHIEF ENGINEER(HIGHWAYS)

Copy to the Superintending Engineer(Highways),
West Coast Circle, Cannanore.

kl.10.11.

10/11

17/30/11

p. 5 c/ (A)

p 1 c/

p 5 c/ (A)

Estt: H.W. Deptt - Temply. - S.K. District - Reconstructing Belthangadi bridge at mile 37/3 of Mangalore - Mysore Road - Special staff Continued.

Read: G.O. Ms. No. 861 P.W. d 7.3.55

from the C.E(H) 4485/56 A1/55-1

d 10.11.55

G.O. Ms. No. 4485 dt: 09/11/55

The Govt. sanction the Continuance till the 29th Feb. 1956, of the following staff last Continued in G.O. Ms. No. 861 P.W. d 7.3.55, in Connection with the work of reconstructing the Belthangadi bridge at mile 37/3 of Mangalore - Mysore Road in South Kanara Dt:-

One Asst. Engineer

One U.D. clerk

One peon

CENTRAL DESPATCH BRANCH

Van.

Pcl.

para 1 p. 5 c/ (A)

Date ____ Ini. ____ Clerk's Initials.

To

by C.E (H)

A.G. Madras thro F in Deptt.

Duplicate Copy to A.G. Madras (by name)

35 copies

22.11.55

18.11.55 Pvv 18/11/55

SECRETARY TO GOVERNMENT PUBLIC WORKS DEPARTMENT 23 NOV 1955 10138

Please see the reference from the C.E(H) at p. 1c/ f. The draft above is submitted for approval. The present sanction may be upto 29.2.56 instead of upto 31.5.56 as asked by the C.E (H). F in may see for acceptance.

18.11.55 Pvv 18/11/55

22.11.55

W. one 2107 (X) R/55-1 dt 23.11.55

Fm.

P3

Fin (Exp)

The draft order overleaf may be accepted.

28/11/55

Fin. U.O. No. 13338-E II-1
26-11-55

P.W. (R.)

The draft order at P. 1 may be issued.

28/11/55

29.11.55

ADDITIONAL C.P.L.
2336
PUBLIC WORKS DEPARTMENT

Issued on G.O. No. New 448 P.W. dt. 29.11.55]